



Community Notice No. 8 - November 22, 2016
Six Nations Village Infrastructure Project

The following is an update from the last Community Notice, updating local residents and businesses of the presently ongoing Village Infrastructure project.

The roadway line painting is scheduled for the next couple of days, November 23-24, 2016. Roadway center lines, road edges, crosswalks and stop bars will be completed. The turning lane markings will not be completed until the new traffic lights are commissioned and are operational. This portion may be carried over into the new year as weather permits. Please avoid driving on the wet lines as wet sections will be coned off. Intersection passing will be tight as crosswalks will have to be completed into thirds to maintain traffic flow.

The contractor has finished up with the underground portion of the new traffic lights. The new traffic arms, conductors, new traffic signals and power disconnect switch remain to be completed. The new traffic light system shall be completed in the next couple of weeks.

Village sidewalks in the down town area will be completed next week, November 28-29, 2016. The concrete sidewalks will remain covered for a couple of days to avoid potential frost damage. Please try and stay off of the concrete for the first 24-48 hours.

As a reminder, please slow down in construction areas and watch for workers along the roadway.

Cody Johnson as our Community Liaison Officer for this project is to coordinate and respond to all concerns/complaints which any business or resident may have. He can be reached at our office phone number which is (519) 445-0040 or at his e-mail cjohnson@fnesl.ca.

We apologize for any inconveniences this may cause and will work to ensure minimal disruption and a safe passage for everyone.

Sincerely,

First Nations Engineering Services Ltd.